

VITESCO TECHNOLOGIES - SEGUIN

WAREHOUSE 3 EXPANSION (40,000 SQFT)

18th April 2022
Anthony Ahrens

Confidential

WAREHOUSE 3 SEGUIN EXPANSION

TIMELINE – MAJOR MILESTONES

Milestone	Target Date
Construction Alignment Phase <ul style="list-style-type: none">Aligning resources, suggesting design changes, purchasing of materials, etc.	Jan - Mar 2022 Complete
Site Mobilization <ul style="list-style-type: none">Construction Fencing, Site Prep, Mobile Office, Onsite Plan Review	Mar 2022
City Permitting & FM Global Final Review <ul style="list-style-type: none">Adjustments to PEMB design made upon FM Global review.Construction Permitting in progress.	Apr 2022
Construction Start <ul style="list-style-type: none">Demo & Saw Cutting startedExcavation targeted for WK18	Apr - May 2022
Construction Buyoff <ul style="list-style-type: none">Building inspected, approved for use	Dec 2022

