City Hall Exterior Repairs Project





Cleaning of Exterior Stone Facade

Cleaning done during the weekends and is expected to be completed late January.



Repair of Spalled Limestone and Failed Anchor System





Removal of damaged area is 80% complete. Repair patch work is expected to be completed by end of January.

Route and Repoint Deteriorated Mortar Joints





Removal of damaged mortar has been completed.

Remove Damaged Stones Above South Entrance Doors





Removal of stones will start mid January.

In addition to the stone repairs, we will also cut out and replace deteriorated sealant at building joints and window perimeters.

Scaffolding is scheduled to be removed at the end of January.

Final completion of project is scheduled for February 18, 2022.