

CITY OF SEGUIN

RESOLUTION NO. 2014-18

COUNTY OF GUADALUPE

A RESOLUTION OF THE CITY COUNCIL OF THE CITY OF SEGUIN, TEXAS AUTHORIZING THE CITY MANAGER TO EXECUTE A CHANGE ORDER TO THE CONTRACT WITH JORDAN FOSTER IN THE AMOUNT OF \$310,867.07 FOR THE GERONIMO CREEK SEWER PROJECT, PHASE V; AND DECLARING AN EFFECTIVE DATE

WHEREAS, on October 7, 2013, the City Council passed a resolution terminating the construction contract Salinas Technologies, Inc. for the construction of a number of utility and road improvements for the Oak Village North Subdivision; and

WHEREAS, on October 15, 2013, the City Council authorized an emergency contract with Jordan Foster on a time and material basis for the completion of the underground utilities; and

WHEREAS, Jordan and Foster has completed much of the repair work, however in so doing Jordan and Foster encountered more extensive problems, including but not limited to improperly sized spacers in a deep bore casing, than originally anticipated; and

WHEREAS, the original \$ 675,270.00 estimate to complete has been exceeded by the additional, unanticipated work requiring a change order to the contract.

NOW, THEREFORE, BE IT RESOLVED by the City Council of the City of Seguin, Texas:

SECTION 1. A change to the Jordan and Foster emergency contract for the Geronimo Creek Sewer Project Phase V in the amount of \$310,867.07 is approved.


SECTION 2. The City Manager, Douglas G. Faseler, is authorized to execute the attached change order.

SECTION 3. This Resolution shall be in full force and effect immediately from and after its passage.

PASSED AND APPROVED THIS 4th DAY OF FEBRUARY 2014.


DON KEIL, MAYOR

ATTEST:


Thalia Stautzenberger
City Secretary