



**CONTRACT CHANGE ORDER NO. 4
 STREMPSEL ROAD STREET RECONSTRUCTION
 OWNER: CITY OF SEGUIN
 CONTRACTOR: COX COMMERCIAL CONSTRUCTION
 CONTRACT AMOUNT: \$2,209,566.08**

Item No.	Item Description	Contract Quantity	Units	Unit Price	Proposal Amount	Contract Quantity + Increase (-) Decrease	Unit Price + Increase (-) Decrease	Amount + Increase (-) Decrease
P.III.1	Unclassified Excavation/Subgrade Preparation	12,820	S.Y.	\$4.00	\$51,280.00	1,390		\$5,560.04
P.III.2	9" Concrete Pavement Roadway	11,335	S.Y.	\$75.00	\$850,125.00	(763)		(\$57,243.08)
P.III.3	6" Concrete Curb with Steel Reinforcing	4,472	L.F.	\$9.50	\$42,484.00	17		\$161.50
P.III.4	18" Ribbon Curb with Steel Reinforcing	323	L.F.	\$17.50	\$5,652.50	(323)		(\$5,652.50)
P.III.5	Pavement Headers	312	L.F.	\$30.00	\$9,360.00	678		\$20,340.00
P.III.6	Density Tests	12	EA.	\$150.00	\$1,800.00	2		\$300.00
P.IV.1	Removal/Disposal of Asphalt Pavement	4,797	S.Y.	\$2.50	\$11,992.50	365		\$913.25
P.IV.39	8" White (Solid) Reflective Pavement Markings	100	L.F.	\$1.50	\$150.00	467		\$700.50
P.IV.42	White Arrow Reflective Pavement Markings	2	EA.	\$100.00	\$200.00	4		\$400.00
P.IV.43	White Word Reflective Pavement Markings	2	EA.	\$125.00	\$250.00	4		\$500.00
P.IV.44	Remove/Replace Signs	3	EA.	\$400.00	\$1,200.00	1		\$400.00
P.IV.52	Hydro-Mulching Bermuda	19,598	S.Y.	\$0.30	\$5,879.40	2,889		\$866.70
P.IV.57	Traffic Control Plan	1	L.S.	\$20,000.00	\$20,000.00	1	\$13,908.70	\$13,908.70
CO.12.	9" Concrete Pavement (Class P)	0	S.Y.	\$0.00	\$0.00	2,016	\$97.16	\$195,877.58
CO.13.	Right Only Sign (R3-5R)	0	EA.	\$0.00	\$0.00	2	\$650.00	\$1,300.00
CO.14.	4" White (Solid) Reflective Pavement Markings	0	L.F.	\$0.00	\$0.00	918	\$0.50	\$459.00
CO.15.	Reflective Pavement Marker - Type I-C	0	EA.	\$0.00	\$0.00	25	\$20.00	\$500.00
CO.16.	Seal Coat (GR 4 PB Friction Class B)	0	S.Y.	\$0.00	\$0.00	10,035	\$4.07	\$40,882.59
CO.17.	Extending Sewer Stub-Out - Additional Work	1	L.S.	\$0.00	\$0.00	1	\$4,065.86	\$4,065.86
NET CONTRACT INCREASE								\$224,240.13

This change order includes the installation of a deceleration lane off SH 123 Business to Strempele Road and a deceleration lane off SH 123 Bypass to Strempele Road. Both decelerations lanes are approximately 325 linear feet. Six additional bid items were added for this work CO.12 to CO.16. CO.17. is for additional work on the extension of the sanitary sewer stub-out (reference Change Order 3). Total additional days for this change order are 30 days.

THE NET INCREASE IN THE CONTRACT AMOUNTS TO \$224,240.13 (\$220,174.27 ROADWAY, \$4,065.86 UTILITIES), WHICH MAKES THE NEW ADJUSTED CONTRACT TOTAL \$2,433,806.21. THIS WILL BECOME A SUPPLEMENT TO THE CONTRACT AND ALL PROVISIONS WILL APPLY HERETO.

 Douglas G. Faseler, City Manager
 City of Seguin

 Date

 Joe Ramos, P.E.
 City of Seguin

 Date



CONTRACT CHANGE ORDER NO. 4
STREMPEL ROAD STREET RECONSTRUCTION
OWNER: CITY OF SEGUIN
CONTRACTOR: COX COMMERCIAL CONSTRUCTION
CONTRACT AMOUNT: \$2,209,566.08

Matt Pekar, Project Manager
City of Seguin

Date

K. Beau Perry, P.E.
TRC Engineers, Inc.

Date

Darren Okruhlik
Cox Commercial Construction

Date