

AIA® Document G701™ – 2001

Change Order

PROJECT (Name and address):	CHANGE ORDER NUMBER: 001	OWNER: <input checked="" type="checkbox"/>
Seguin Animal Shelter Seguin, TX	DATE: 12/20/16	ARCHITECT: <input checked="" type="checkbox"/>
TO CONTRACTOR (Name and address):	ARCHITECT'S PROJECT NUMBER: 14027.01	CONTRACTOR: <input checked="" type="checkbox"/>
Tegrity Contractors, Inc. 720 Bastrop Hwy, Suite 204 Austin, TX 78741	CONTRACT DATE: 9/29/16	FIELD: <input type="checkbox"/>
	CONTRACT FOR: General Construction	OTHER: <input type="checkbox"/>

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)
Change order to incorporate data and security cabling.

Additional days (77) include 28 days for data cabling, 22 days due to delayed permitting, 6 days for June weather, and 21 days for doors and hardware changes.


The original Contract Sum was	\$ 3,128,007.00
The net change by previously authorized Change Orders	\$ 0.00
The Contract Sum prior to this Change Order was	\$ 3,128,007.00
The Contract Sum will be increased by this Change Order in the amount of	\$ 86,355.00
The new Contract Sum including this Change Order will be	\$ 3,214,362.00

The Contract Time will be increased by Seventy Seven (77) days.

The date of Substantial Completion as of the date of this Change Order therefore is 12/15/16.

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

<u>Quorum Architects, Inc.</u>	<u>Tegrity Contractors, Inc.</u>	<u>City of Seguin</u>
ARCHITECT (Firm name)	CONTRACTOR (Firm name)	OWNER (Firm name)
707 W. Vickery Blvd., Suite 101 Fort Worth, TX 76104	720 Bastrop Hwy, Suite 204 Fort Worth, TX 78741	205 N. River Street Seguin, TX 78155
ADDRESS	ADDRESS	ADDRESS
Digitally signed by David Duman Date: 2016.12.22 08:56:12-06'00'		
BY (Signature)	BY (Signature)	
David G. Duman, AIA	Michael W. Ucker	
(Typed name)	(Typed name)	
12-22-16	12-22-16	
DATE	DATE	DATE