

MEMORANDUM

To: Mayor
City Council
Doug Faseler, City Manager

From: Jose (Joe) R. Ramos, Jr., P.E., City Engineer

Subject: Strempel Road Reconstruction
Change Order #1

Date: February 15, 2018

In October 2017, City Council awarded the Strempel Road Reconstruction Project to Cox Commercial Construction. The project from State Highway 123 to Business 123 includes street improvements (curbs, gutter, inlets), utility improvements and concrete pavement. Construction is currently in progress.

However, since awarding the project field conditions have necessitated changes to the project, to include the following improvements:

- Extension of the north end culvert at the State Highway 123
- Installation of a tee for the water line servicing the Utility Operations Center and additional 45 degree bend to move water closer to the roadway
- Adjustment of the Utility Operations Center water line
- Remove and replace two 3/4" water service connection with two 1 1/2" water service connections
- Potholing at the east of the property by State Highway 123 for depth
- Fire line connection to Rave Gear
- Installation of a dual wastewater connection
- Adjustment of wastewater connection for box culvert installation

Cox Commercial Construction has provided a proposal in the amount of \$56,058.10, for the improvements. Therefore, staff requests approval of change order #1 in the amount of \$56,058.10 to Cox Commercial Construction for the Strempel Road Project. Funding will come from the Capital Improvement FY2018 General Fund and Utility Fund for Strempel Road.

Cc: Rick Cortes
Susan Caddell
David Rabago
Michael Sharp
Matt Pekar